



ai bi ao bo

Lewis Tower AC-3 (2010600)

Name	Object ID	Value	Units	Manual	Status	Commissioned
AC 3 Space Humidity	2010600.AI13	55.1	%RH	false		Commissioned
AC 3 Supply Fan Speed	2010600.AO3	100.0	%	false		Commissioned
AC 3 Heating Control	2010600.AO7	0.0	%	false	Overridden	Commissioned
AC 3 Supply Fan Hz	2010600.AI4	59.9	Hz	false		Commissioned
AC 3 Cooling Lockout	2010600.BI8	0.0		false		Commissioned
AC 3 Exhaust Fan Amps	2010600.AI12	10.6	A	false		Commissioned
AC 3 Humidifier Fault	2010600.BI16	1.0		false		Commissioned
AC 3 Wise Valves	2010600.AO6	0.0	%	false		Commissioned
AC 3 Supply Fan Enable	2010600.BO2	1.0		false		Commissioned
AC 3 DX Stage 2 Amps	2010600.AI7	5.5	A	false		Commissioned
AC 3 Supply Fan Fault	2010600.BI3	1.0		false		Commissioned
AC 3 Humidifier Canister Temp	2010600.AI15	64.7	°F	false		Commissioned
AC 3 Humidifier Enable	2010600.BO1 0	0.0		false		Commissioned
AC 3 Duct Static Pressure	2010600.AI11	0.0	inH2O	false		Commissioned
AC 3 Heating	2010600.AO9	0.0	%	false		Commissioned
AC 3 OSA Damper	2010600.AO1	10.0	%	false		Commissioned
AC 3 DX Cooling Stage 2 Enable	2010600.BO5	1.0		false		Commissioned
AC 3 DX Stage 1 Amps	2010600.AI6	0.1	A	false		Commissioned
AC 3 Filter High Differential	2010600.BI2	1.0		false		Commissioned
AC 3 Heating Discharge Temp	2010600.AI10	58.5	°F	false		Commissioned
AC 3 Supply Duct Humidity	2010600.AI14	75.8	%RH	false		Commissioned
AC 3 Condensor Water Temp	2010600.AI9	74.6	°F	false		Commissioned
AC 3 DX Cooling Stage 1 Enable	2010600.BO4	0.0		false		Commissioned
AC 3 Return Fan Enable	2010600.BO8	1.0		false		Commissioned
AC 3 Cooling Discharge Temp	2010600.AI1	55.6	°F	false		Commissioned
AC 3 Bypass Contactor Amps	2010600.AI5	0.1	A	false		Commissioned

Total : 26 objects